

ID	WBS	Task Name	Duration	WF	Start	Finish	Plan%	Actual%												
									Q4	2024 2024	Q1	Q2	Q3	Q4	2025 Q1	Q2	Q3	Q4		
1	1	project Air Cooler(Binak Oilfield Development , New Gas Commpressor Station)	432.25 days	100	2024-02-12	2025-08-13	6.79	6.79	02-12											

ID	WBS	Task Name	Duration	WF	Start	Finish	Plan%	Actual%																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
									Q4	2024 2024	Q1	Q2	Q3	Q4	2025 2025	Q1	Q2	Q3	Q4																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
36	1.3.4.1	Po Placement for Plug -Plug Gasket	20 days	0.25	2024-09-29	2024-10-23	0	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											

Binak Oilfield Development,New Gas Commpressor Station
Date: 2024-10-23
Rev.04

Task

Split

Milestone

Summary

Manual Task

Manual Summary

Deadline

Critical

Critical Split

Baseline

Baseline Milestone

Baseline Summary

Progress

ID	WBS	Task Name	Duration	WF	Start	Finish	Plan%	Actual%		Q4	2024															
											2024	Q1	Q2	Q3	Q4	2025	Q1	Q2	Q3	Q4						
74	1.3.13.3	Deliver to Vendor Shop Fan Ring & Plenum	20 days	0.4	2025-06-03	2025-06-29	0	0																		
75	1.3.14	Louver	110 days	1.5	2025-01-28	2025-06-17	0	0													01-28					06-17
76	1.3.14.1	Po Placement for Louver	20 days	0.4	2025-01-28	2025-02-23	0	0																		
77	1.3.14.2	Fabrication for Louver	70 days	0.7	2025-02-23	2025-05-21	0	0																		
78	1.3.14.3	Deliver to Vendor Shop Louver	20 days	0.4	2025-05-21	2025-06-17	0	0																		
79	1.3.15	Fan Guard & Pully Guard	110 days	1.5	2025-02-10	2025-06-29	0	0													02-10					06-29
80	1.3.15.1	Po Placement for Fan Guard & Pully Guard	20 days	0.4	2025-02-10	2025-03-08	0	0																		
81	1.3.15.2	Fabrication for Fan Guard & Pully Guard	70 days	0.7	2025-03-08	2025-06-03	0	0																		
82	1.3.15.3	Deliver to Vendor Shop Fan Guard & Pully Guard	20 days	0.4	2025-06-03	2025-06-29	0	0																		
83	1.3.16	I/P Convertor	160 days	2	2025-01-08	2025-07-30	0	0													01-08					07-30
84	1.3.16.1	Inquiry for I/P Convertor	20 days	0.4	2025-01-08	2025-02-03	0	0																		
85	1.3.16.2	Po Placement for I/P Convertor	20 days	0.4	2025-02-03	2025-03-01	0	0																		
86	1.3.16.3	Fabrication for I/P Convertor	70 days	0.4	2025-03-02	2025-05-28	0	0																		
87	1.3.16.4	Shipping for I/P Convertor	20 days	0.3	2025-05-28	2025-06-22	0	0																		
88	1.3.16.5	Custom Clearance for I/P Convertor	20 days	0.3	2025-06-22	2025-07-19	0	0																		
89	1.3.16.6	Deliver to Vendor Shop I/P Convertor	10 days	0.2	2025-07-19	2025-07-30	0	0																		
90	1.3.17	Motor	160 days	2	2025-01-08	2025-07-30	0	0	01-08					07-30												
91	1.3.17.1	Inquiry for Motor	20 days	0.4	2025-01-08	2025-02-03	0	0																		
92	1.3.17.2	Po Placement for Motor	20 days	0.4	2025-02-03	2025-03-01	0	0																		
93	1.3.17.3	Fabrication for Motor	70 days	0.4	2025-03-02	2025-05-28	0	0																		
94	1.3.17.4	Shipping for Motor	20 days	0.3	2025-05-28	2025-06-22	0	0																		
95	1.3.17.5	Custom Clearance for Motor	20 days	0.3	2025-06-22	2025-07-19	0	0																		
96	1.3.17.6	Deliver to Vendor Shop Motor	10 days	0.2	2025-07-19	2025-07-30	0	0																		
97	1.3.18	Vibration Switch	160 days	2	2025-01-08	2025-07-30	0	0	01-08					07-30												
98	1.3.18.1	Inquiry for Vibration Switch	20 days	0.4	2025-01-08	2025-02-03	0	0																		
99	1.3.18.2	Po Placement for Vibration Switch	20 days	0.4	2025-02-03	2025-03-01	0	0																		
100	1.3.18.3	Fabrication for Vibration Switch	80 days	0.4	2025-03-02	2025-06-10	0	0																		
101	1.3.18.4	Shipping for Vibration Switch	20 days	0.3	2025-06-10	2025-07-05	0	0																		
102	1.3.18.5	Custom Clearance for Vibration Switch	10 days	0.3	2025-07-06	2025-07-19	0	0																		
103	1.3.18.6	Deliver to Vendor Shop Vibration Switch	10 days	0.2	2025-07-19	2025-07-30	0	0																		
104	1.3.19	Fan	150 days	2	2025-01-14	2025-07-23	0	0	01-14					07-23												
105	1.3.19.1	Inquiry for Fan	20 days	0.4	2025-01-14	2025-02-10	0	0																		
106	1.3.19.2	Po Placement for Fan	20 days	0.4	2025-02-10	2025-03-08	0	0																		
107	1.3.19.3	Fabrication for Fan	50 days	0.4	2025-03-08	2025-05-10	0	0																		
108	1.3.19.4	Shipping for Fan	30 days	0.3	2025-05-10	2025-06-17	0	0																		
109	1.3.19.5	Custom Clearance for Fan	20 days	0.3	2025-06-17	2025-07-12	0	0																		
110	1.3.19.6	Deliver to Vendor Shop Fan	10 days	0.2	2025-07-12	2025-07-23	0	0																		
111	1.3.20	Bellt & Pully	120 days	2	2025-02-23	2025-07-23	0	0	02-23					07-23												

نسخه	سریال	نوع مدرک	رشته	تسهیلات	صادرکننده	پسته کاری	پروژه
V01	0001	SH	GE	120	AA	GCS	BK

ID	WBS	Task Name	Duration	WF	Start	Finish	Plan%	Actual%																																																																																																																																																																																																																																																																																																																																																																														
									Q4	2024	Q1	Q2	Q3	Q4	2025	Q1	Q2	Q3	Q4																																																																																																																																																																																																																																																																																																																																																																			
112	1.3.20.1	Inquiry for BelIt & Pully	20 days	0.4	2025-02-23	2025-03-19	0	0																																																																																																																																																																																																																																																																																																																																																																														</

Binak Oilfield Development,New Gas Commpressor Station
Date: 2024-10-23
Rev.04

Task

Split

Milestone

Summary

Manual Task

Manual Summary

Deadline

Critical

Critical Split

Baseline

Baseline Milestone

Baseline Summary

Progress

ID	WBS	Task Name	Duration	WF	Start	Finish	Plan%	Actual%	2024							
									2024	2024	Q4	Q1	Q2	Q3	Q4	2025
150	1.4.2.2.4	Coating	8 days	1.5	2025-06-22	2025-07-01	0	0								
151	1.4.2.3	Fabrication Of Fin Tube	25 days	3	2025-05-14	2025-06-16	0	0								
152	1.4.2.3.1	Fabrication Of Fin Tube	25 days	3	2025-05-14	2025-06-16	0	0								
153	1.5	Inspection / Delivery	56.2 days	10	2025-06-03	2025-08-13	0	0								
154	1.5.1	Air Cooler Tag No. AE-2101 (A / B / C)	56.2 days	5	2025-06-03	2025-08-13	0	0								
155	1.5.1.1	Tube Bundle	15 days	1.5	2025-07-26	2025-08-13	0	0								
156	1.5.1.2	Steel Structure & MOT	20 days	1.5	2025-06-03	2025-06-29	0	0								
157	1.5.1.3	Accessories	15 days	1	2025-06-29	2025-07-16	0	0								
158	1.5.1.4	Equipment	5 days	1	2025-07-30	2025-08-05	0	0								
159	1.5.2	Air Cooler Tag No. AE-2102 (A / B / C)	36.2 days	5	2025-06-29	2025-08-13	0	0								
160	1.5.2.1	Tube Bundle	15 days	1.5	2025-07-26	2025-08-13	0	0								
161	1.5.2.2	Steel Structure & MOT	20 days	1.5	2025-06-29	2025-07-23	0	0								
162	1.5.2.3	Accessories	15 days	1	2025-07-16	2025-08-05	0	0								
163	1.5.2.4	Equipment	5 days	1	2025-07-30	2025-08-05	0	0								
164	1.6	Final book	6 days	5	2025-08-05	2025-08-13	0	0								
165	1.6.1	Final Data Book Index for Air Coolers	6 days	2.5	2025-08-05	2025-08-13	0	0								
166	1.6.2	Final Data Book for Air Coolers	6 days	2.5	2025-08-05	2025-08-13	0	0								

Page 5

Prepared by:M.Panjehshahin