



نگهداشت و افزایش تولید میدان نفتی بینک
سطح الارض و ابنیه تحت الارض



خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک
(قرارداد BK-HD-GCS-CO-0015_02)



شماره پیمان:

053 - 073 - 9184

Hydrostatic Test Procedure

نسخه	سریال	نوع مدرک	رشته	تسهیلات	صادرکننده	بسته کاری	پروژه
V01	0006	PR	QC	120	AA	GCS	BK

شماره صفحه: 1 از 9

طرح نگهداشت و افزایش تولید 27 مخزن

Hydrostatic Test Procedure

نگهداشت و افزایش تولید میدان نفتی بینک

Rev.	Date	Purpose of Issue/Status	Prepared by:	Checked by:	Approved by:	CLIENT Approval
V01	Aug.2024	IFA	AAC	M.Fakharian	M.Sadeghian	
V00	Jan.2024	IFA	AAC	M.Fakharian	M.Sadeghian	

Status:

- IFA: Issued For Approval**
- IFI: Issued For Information**
- AFC: Approved For Construction**



نگهداشت و افزایش تولید میدان نفتی بینک
سطح الارض و ابنیه تحت الارض

خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک
(قرارداد BK-HD-GCS-CO-0015_02)



شماره پیمان:

053 - 073 - 9184

Hydrostatic Test Procedure



نسخه	سریال	نوع مدرک	رشته	تسهیلات	صادرکننده	بسته کاری	پروژه
V01	0006	PR	QC	120	AA	GCS	BK

شماره صفحه: 2 از 9

REVISION RECORD SHEET



PAGE	V00	V01	V02	V03	V04
1	X	X			
2	X	X			
3	X				
4	X				
5	X	X			
6	X	X			
7	X	X			
8	X	X			
9	X				
10	X	X			
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
26					
27					
28					
29					
30					
31					
32					
33					
34					
35					
36					
37					
38					
39					
40					
41					
42					
43					
44					
45					
46					
47					
48					
49					
50					
51					
52					
53					
54					
55					
56					
57					
58					
59					
60					
61					
62					
63					
64					
65					

PAGE	V00	V01	V02	V03	V04
66					
67					
68					
69					
70					
71					
72					
73					
74					
75					
76					
77					
78					
79					
80					
81					
82					
83					
84					
85					
86					
87					
88					
89					
90					
91					
92					
93					
94					
95					
96					
97					
98					
99					
100					
101					
102					
103					
104					
105					
106					
107					
108					
109					
110					
111					
112					
113					
114					
115					
116					
117					
118					
119					
120					
121					
122					
123					
124					
125					
126					
127					
128					
129					
130					

 <p>NISOC</p>	<p>نگهداشت و افزایش تولید میدان نفتی بینک سطح الارض و ابنیه تحت الارض</p> <p>خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک (قرارداد BK-HD-GCS-CO-0015_02)</p>																	
<p>شماره پیمان: 053 - 073 - 9184</p>	<p style="text-align: center;">Hydrostatic Test Procedure</p> <table border="1" style="width: 100%; text-align: center;"> <tr> <td>پروژه</td> <td>بسته کاری</td> <td>صادر کننده</td> <td>تسهیلات</td> <td>رشته</td> <td>نوع مدرک</td> <td>سریال</td> <td>نسخه</td> </tr> <tr> <td>BK</td> <td>GCS</td> <td>AA</td> <td>120</td> <td>QC</td> <td>PR</td> <td>0006</td> <td>V01</td> </tr> </table>	پروژه	بسته کاری	صادر کننده	تسهیلات	رشته	نوع مدرک	سریال	نسخه	BK	GCS	AA	120	QC	PR	0006	V01	<p>شماره صفحه: 3 از 9</p>
پروژه	بسته کاری	صادر کننده	تسهیلات	رشته	نوع مدرک	سریال	نسخه											
BK	GCS	AA	120	QC	PR	0006	V01											

Contents

1. INTRODUCTION	4
2. PURPOSE	5
3. SCOPE	5
4. REFERENCE.....	5
5. DESCRIPTION	5
6. DOCUMENTATION.....	8
7. ATTACHMENTS	8

	نگهداشت و افزایش تولید میدان نفتی بینک سطح الارض و ابنیه تحت الارض خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک (قرارداد BK-HD-GCS-CO-0015_02)								
	Hydrostatic Test Procedure								
شماره پیمان: 053 – 073 – 9184	پروژه BK	بسته کاری GCS	صادرکننده AA	تسهیلات 120	رشته QC	نوع مدرک PR	سریال 0006	نسخه V01	شماره صفحه : 4 از 9




INTRODUCTION

Binak oilfield in Bushehr province is a part of the southern oilfields of Iran, is located 20 km northwest of Genaveh city. With the aim of increasing production of oil from Binak oilfield, an EPC/EPD Project has been defined by NIOC/NISOC and awarded to Petro Iran Development Company (PEDCO). Also PEDCO (as General Contractor) has assigned the EPC-packages of the Project to "Hirgan Energy - Design and Inspection" JV.

GENERAL DEFINITION

The following terms shall be used in this document.

CLIENT:	National Iranian South Oilfields Company (NISOC)
PROJECT:	Binak Oilfield Development – Manufacturing (w/Engineering & Material Supply) of Air Coolers
EPD/EPC CONTRACTOR (GC):	Petro Iran Development Company (PEDCO)
OWNER:	OWNER is collectively refer to National Iranian South Oil Company (NISOC) and Petro Iran Development Company (PEDCO)
EPC CONTRACTOR:	Joint Venture of : Hirgan Energy – Design & Inspection(D&I) Companies
VENDOR:	Aban Air Cooler (AAC)
EXECUTOR:	Executor is the party which carries out all or part of construction and/or commissioning for the project.
THIRD PARTY INSPECTOR (TPI):	Third Party Inspector
SHALL:	Is used where a provision is mandatory.
SHOULD:	Is used where a provision is advisory only.
WILL:	Is normally used in connection with the action by CLIENT rather than by an EPC/EPD CONTRACTOR, supplier or VENDOR.
MAY:	Is used where a provision is completely discretionary.

	نگهداشت و افزایش تولید میدان نفتی بینک سطح الارض و ابنیه تحت الارض خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک (قرارداد BK-HD-GCS-CO-0015_02)							 		
	شماره پیمان: 053 - 073 - 9184		Hydrostatic Test Procedure							شماره صفحه : 5 از 9
	پروژه	بسته کاری	صادرکننده	تسهیلات	رشته	نوع مدرک	سریال	نسخه		
	BK	GCS	AA	120	QC	PR	0006	V01		

2. PURPOSE

The hydrostatic test is carried out to verify tightness and from stability of Air cooler. A hydrostatic test shall be conducted on air cooler after all fabrication has been completed, and all examinations have been performed. Approved and signed release note for hydro test shall be prepared before.

3. SCOPE


This procedure is applicable for testing of air-cooled heat exchanger.

4. REFERENCE

ASME CODE SEC VIII, UG (99), (102)

API 661

IPS-G-ME-245




5. DESCRIPTION

5.1. Test Equipment

The test equipment comprises a manually or motor operated test pump, a water tank & two calibrated pressure gauge, Pressure Relief valve, Temperature Gauge . For the respective measuring range and suitable connection material (flanges, blind flanges, vent and drain connections, covers, bolts, gaskets) to comply with the test requirements shall be supplied.

Before performing the test, a visual inspection of the equipment should be performed and the location of all the required control devices should be checked.



All gauges shall be calibrated not more than 6 months before hydro test. The calibration / test certificate form for relevant pressure gauges shall be attached to test report.

It is not allowed to use washers, bolts and nuts of the main equipment in the test.

5.2. Test fluid

Water used for hydrostatic testing shall be potable.





The test water must have a valid laboratory report in order to check the amount of chlorine in it.

After the Hydrostatic test, the equipment will be dried with hot air.


Chloride content of water used in hydrotest procedure shall be as follow:

- For carbon steels, Up to 40°C, 200 ppm

	نگهداشت و افزایش تولید میدان نفتی بینک سطح الارض و ابنیه تحت الارض خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک (قرارداد BK-HD-GCS-CO-0015_02)								
	Hydrostatic Test Procedure							شماره صفحه : 6 از 9	
شماره پیمان: 053 - 073 - 9184	پروژه BK	بسته کاری GCS	صادرکننده AA	تسهیلات 120	رشته QC	نوع مدرک PR	سریال 0006	نسخه V01	

- For carbon steels, $40^{\circ}\text{C} < T \leq 65^{\circ}\text{C}$, 100 ppm

- For stainless steels, Up to 40°C, 50 ppm



Vessels shall be thoroughly dried after draining to prevent evaporation and concentration of chlorides during storage and shipping.

It is recommended that the metal temperature during hydrostatic test be maintained at least 17 °C above the minimum design metal temperature, but need not exceed 48 °C, to minimize the risk of brittle fracture.

5.3. Safety instruction

All flange connections shall be closed and relevant bolts to be tight before pressurizing. Repairs and rework are not allowed on pressurized heat exchangers. If repairs are required the test must be stopped and start again after repair work is completed.

5.4. Preparation for pressure test

Prior to starting the pressure test, the inner and outer surface has to be cleaned from dust, rolling residues, dirt, oils and other foreign material. The pressure gauge must be installed the way that the operator can inspect it during pressurizing.

Each exchanger shall accompany with min. 2 Nos. pressure gauges (i.e. one on the top nozzle and another on the bottom nozzle.)

All gauges shall be calibrated & certificate shall be kept as a part of quality record. Dial indicating pressure gages used in testing shall be graduated over a range of about double the intended maximum test pressure, but in no case shall the range be less than 1 1/2 nor more than 4 times of that pressure. Digital reading pressure gages having a wider range of pressure may be used provided the readings give the same or greater degree of accuracy as obtained with dial pressure gages.



All gages shall be calibrated against a standard deadweight tester or a calibrated master gage. Gages shall be recalibrated at any time that there is reason to believe that they are in error.

5.5. Venting

During filling and depressurizing, the air cooler has to be properly vented at the highest point.

5.6. Testing process

5.6.1. The air cooler is pressurized slowly and gradually to the half of the design pressure. The holding time for a visual check at this stage is 15 minutes.

	نگهداشت و افزایش تولید میدان نفتی بینک سطح الارض و ابنیه تحت الارض خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک (قرارداد BK-HD-GCS-CO-0015_02)								
	Hydrostatic Test Procedure								
شماره پیمان: 053 – 073 – 9184	پروژه BK	بسته کاری GCS	صادرکننده AA	تسهیلات 120	رشته QC	نوع مدرک PR	سریال 0006	نسخه V01	شماره صفحه: 7 از 9

5.6.2. The pressure shall be increased to design pressure and a visual check in 15 minutes holding time shall be done. The pressure shall be increased to test pressure and a complete visual check for all connections and weld joints shall be done for determining leakages or deformation. The holding time for this stage is min.1 hour.

After that the pressure shall be decrease to design pressure & hold 15 minutes for this stage for final inspection.

5.6.3. The vent valve shall be gradually opened. After ensuring this valve is fully opened, the drain valve shall be slowly opened. At this stage care must be taken to avoid any vacuum in air cooler due to waters draining. After the hydro test all pressure gauges shall be checked to show zero value.

5.6.4. Gaskets shall be the same as for the service type, dry or coated with graphite. Use of compounds, glue, lead, is not permitted.

Metallic O-rings gaskets shall be replaced after testing if damaged. All other gaskets shall be replaced with new ones after testing.

Service bolting shall be used for pressure testing. Bolt and nuts shall be thoroughly inspected after testing and replaced whenever damaged. This inspection shall be witnessed by the **Third Party Inspector**.

5.6.5. For protection and preservation of system after hydro test, air cooled heat exchanger must be fully and immediately drained & dry by blowing hot air.

- After hydro test, all exchangers should be thoroughly dried and tilled with Nitrogen.

5.6. Pressure test diagram








TABLE 1. Design and test pressure for air cooler

 شماره پیمان: 053 – 073 – 9184	نگهداشت و افزایش تولید میدان نفتی بینک سطح الارض و ابنیه تحت الارض خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک (قرارداد BK-HD-GCS-CO-0015_02)							  
	Hydrostatic Test Procedure							شماره صفحه: 8 از 9
پروژه	بسته کاری	صادرکننده	تسهیلات	رشته	نوع مدرک	سریال	نسخه	
BK	GCS	AA	120	QC	PR	0006	V01	

Item No.	Design Press. (BAR G)	Test Press. (BAR G)
AE-2101 (A/B/C)	<u>24.5</u>	<u>31.85</u>
AE-2102 (A/B/C)	62	<u>80.6</u>

Joints taken apart after the final pressure test shall be reassembled with new gaskets.

5.7. Acceptance Criteria

During the holding time, the test pressure shall not fall below the required value. A deformation of the pressure retaining parts (permanent & transient deformation) is not allowed. If leakages are found at the weld joints, repairs shall be performed only according to an approved repair procedure. If any pressure drops detected, it must be depressurized & leakage shall be found & rectified under client witness.

-It is not allowed to raise the pressure until the temperature of the metal equals the temperature of the water.





- After removing the possible the possible defects, the hydrostatic test is repeated based on the same instruction.


6. DOCUMENTATION

After satisfactory performance of pressure test the hydrostatic test report shall be issued and signed by AAC, TPI.

7. Attachments

Refer to next page for Hydrostatic Test Report.

	نگهداشت و افزایش تولید میدان نفتی بینک سطح الارض و ابنیه تحت الارض خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک (قرارداد BK-HD-GCS-CO-0015_02)							 
								
شماره پیمان: 053-073-9184	Hydrostatic Test Procedure							شماره صفحه: 9 از 9
	پروژه BK	بسته کاری GCS	صادرکننده AA	تسهیلات 120	رشته QC	نوع مدرک PR	سریال 0006	نسخه V01

	Quality Control Hydrostatic Test Procedure For Air Coole			Code No : QF-QC-11 Date & Rev :0-1386/2/10
	HYDROSTATIC TEST REPORT			Report No: Date :
PO. NO.:				
ITEM NO.			DWG. No.:	
TEST PRESSURE				
DESIGN PRESSURE				
PROCEDURE APPLIED				
TEST FLUID				
HOLDING TIME :	1/2 D.P :	D.P :	T.P :	
FLUID TEMP (C)	EXTERNAL TEMP:			
GAUGES EMPLOYED				
DRYING METHOD:				
TEST RESULT: ACCEPTED <input type="checkbox"/> NOT ACCEPTED <input type="checkbox"/>				
REMARK :				
At:	to:			
At:	to:			
At:	to:			
	A.A.C	Client	TPA	
INSPECTOR				
SIGNATURE				
DATE				