



نگهداشت و افزایش تولید میدان نفتی بینک
سطح الارض و ابنیه تحت الارض



خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک
(قرارداد BK-HD-GCS-CO-0015_02)

شماره پیمان:

053 - 073 - 9184

Hydrostatic Test Procedure

نسخه	سریال	نوع مدرک	رشته	تسهیلات	صادرکننده	بسته کاری	پروژه
V00	0006	PR	QC	120	AA	GCS	BK

شماره صفحه: 1 از 10

طرح نگهداشت و افزایش تولید 27 مخزن

Hydrostatic Test Procedure

نگهداشت و افزایش تولید میدان نفتی بینک

Rev.	Date	Purpose of Issue/Status	Prepared by:	Checked by:	Approved by:	CLIENT Approval
V00	07.Jan.2024	IFA	AAC	M.Fakharian	S.Faramarzpour	

Status:

IFA: Issued For Approval

IFI: Issued For Information

AFC: Approved For Construction



نگهداشت و افزایش تولید میدان نفتی بینک
سطح الارض و ابنیه تحت الارض



خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک
(قرارداد BK-HD-GCS-CO-0015_02)

شماره پیمان:

053 - 073 - 9184

Hydrostatic Test Procedure




نسخه	سریال	نوع مدرک	رشته	تسهیلات	صادرکننده	بسته کاری	پروژه
V00	0006	PR	QC	120	AA	GCS	BK

شماره صفحه : 2 از 10

REVISION RECORD SHEET

PAGE	V00	V01	V02	V03	V04
1	X				
2	X				
3	X				
4	X				
5	X				
6	X				
7	X				
8	X				
9	X				
10	X				
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
26					
27					
28					
29					
30					
31					
32					
33					
34					
35					
36					
37					
38					
39					
40					
41					
42					
43					
44					
45					
46					
47					
48					
49					
50					
51					
52					
53					
54					
55					
56					
57					
58					
59					
60					
61					
62					
63					
64					
65					

PAGE	V00	V01	V02	V03	V04
66					
67					
68					
69					
70					
71					
72					
73					
74					
75					
76					
77					
78					
79					
80					
81					
82					
83					
84					
85					
86					
87					
88					
89					
90					
91					
92					
93					
94					
95					
96					
97					
98					
99					
100					
101					
102					
103					
104					
105					
106					
107					
108					
109					
110					
111					
112					
113					
114					
115					
116					
117					
118					
119					
120					
121					
122					
123					
124					
125					
126					
127					
128					
129					
130					




 <p>NISOC</p>	<p>نگهداشت و افزایش تولید میدان نفتی بینک سطح الارض و ابنیه تحت الارض</p> <p>خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک (قرارداد BK-HD-GCS-CO-0015_02)</p>	 																
<p>شماره پیمان: 053 - 073 - 9184</p>	<p>Hydrostatic Test Procedure</p> <table border="1"> <tr> <td>نسخه</td> <td>سریال</td> <td>نوع مدرک</td> <td>رشته</td> <td>تسهیلات</td> <td>صادرکننده</td> <td>بسته کاری</td> <td>پروژه</td> </tr> <tr> <td>V00</td> <td>0006</td> <td>PR</td> <td>QC</td> <td>120</td> <td>AA</td> <td>GCS</td> <td>BK</td> </tr> </table>	نسخه	سریال	نوع مدرک	رشته	تسهیلات	صادرکننده	بسته کاری	پروژه	V00	0006	PR	QC	120	AA	GCS	BK	<p>شماره صفحه : 3 از 10</p>
نسخه	سریال	نوع مدرک	رشته	تسهیلات	صادرکننده	بسته کاری	پروژه											
V00	0006	PR	QC	120	AA	GCS	BK											

CONTENTS

1.INTRODUCTION	4
2.PURPOSE.....
ERROR! BOOKMARK NOT DEFINED.	
3.SCOPE.....	5
4.REFERENCE.....	5
5.DESCRPTION.....	5
6.DOCUMENTATION.....	10
7.ATTACHMENTS.....	10

shall be corrected

AAC Reply: Noted

 <p>NISOC</p>	<p>نگهداشت و افزایش تولید میدان نفتی بینک سطح الارض و ابنیه تحت الارض</p> <p>خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک (قرارداد BK-HD-GCS-CO-0015_02)</p>	 																
<p>شماره پیمان: 053 - 073 - 9184</p>	<p>Hydrostatic Test Procedure</p> <table border="1" data-bbox="431 363 1162 422"> <tr> <td>نسخه</td> <td>سریال</td> <td>نوع مدرک</td> <td>رشته</td> <td>تسهیلات</td> <td>صادرکننده</td> <td>بسته کاری</td> <td>پروژه</td> </tr> <tr> <td>V00</td> <td>0006</td> <td>PR</td> <td>QC</td> <td>120</td> <td>AA</td> <td>GCS</td> <td>BK</td> </tr> </table>	نسخه	سریال	نوع مدرک	رشته	تسهیلات	صادرکننده	بسته کاری	پروژه	V00	0006	PR	QC	120	AA	GCS	BK	<p>شماره صفحه : 4 از 10</p>
نسخه	سریال	نوع مدرک	رشته	تسهیلات	صادرکننده	بسته کاری	پروژه											
V00	0006	PR	QC	120	AA	GCS	BK											




1. INTRODUCTION

Binak oilfield in Bushehr province is a part of the southern oilfields of Iran, is located 20 km northwest of Genaveh city. With the aim of increasing production of oil from Binak oilfield, an EPC/EPD Project has been defined by NIOC/NISOC and awarded to Petro Iran Development Company (PEDCO). Also PEDCO (as General Contractor) has assigned the EPC-packages of the Project to "Hirgan Energy - Design and Inspection" JV.

GENERAL DEFINITION

The following terms shall be used in this document.

CLIENT:	National Iranian South Oilfields Company (NISOC)
PROJECT:	Binak Oilfield Development – Manufacturing (w/Engineering & Material Supply) of Air Coolers
EPD/EPC CONTRACTOR (GC):	Petro Iran Development Company (PEDCO)
OWNER:	OWNER is collectively refer to National Iranian South Oil Company (NISOC) and Petro Iran Development Company (PEDCO)
EPC CONTRACTOR:	Joint Venture of : Hirgan Energy – Design & Inspection(D&I) Companies
VENDOR:	Aban Air Cooler (AAC)
EXECUTOR:	Executor is the party which carries out all or part of construction and/or commissioning for the project.
THIRD PARTY INSPECTOR (TPI):	Third Party Inspector
SHALL:	Is used where a provision is mandatory.
SHOULD:	Is used where a provision is advisory only.
WILL:	Is normally used in connection with the action by CLIENT rather than by an EPC/EPD CONTRACTOR, supplier or VENDOR.
MAY:	Is used where a provision is completely discretionary.

 <p>NISOC</p>	<p>نگهداشت و افزایش تولید میدان نفتی بینک سطح الارض و ابنیه تحت الارض</p> <p>خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک (قرارداد BK-HD-GCS-CO-0015_02)</p>	 																
<p>شماره پیمان: 053 - 073 - 9184</p>	<p>Hydrostatic Test Procedure</p> <table border="1" data-bbox="431 363 1162 422"> <thead> <tr> <th>نسخه</th> <th>سریال</th> <th>نوع مدرک</th> <th>رشته</th> <th>تسهیلات</th> <th>صادرکننده</th> <th>بسته کاری</th> <th>پروژه</th> </tr> </thead> <tbody> <tr> <td>V00</td> <td>0006</td> <td>PR</td> <td>QC</td> <td>120</td> <td>AA</td> <td>GCS</td> <td>BK</td> </tr> </tbody> </table>	نسخه	سریال	نوع مدرک	رشته	تسهیلات	صادرکننده	بسته کاری	پروژه	V00	0006	PR	QC	120	AA	GCS	BK	<p>شماره صفحه : 5 از 10</p>
نسخه	سریال	نوع مدرک	رشته	تسهیلات	صادرکننده	بسته کاری	پروژه											
V00	0006	PR	QC	120	AA	GCS	BK											

2. Purpose

The hydrostatic test is carried out to verify tightness and from stability of Air cooler. A hydrostatic test shall be conducted on air cooler after all fabrication has been completed, and all examinations have been performed. Approved and signed release note for hydro test shall be prepared before.

3. Scope

This procedure is applicable for testing of air-cooled heat exchanger.

4. Reference

ASME CODE SEC VIII, UG (99), (102)

API 661

5. Description

5.1. Test Equipment

The test equipment comprises a manually or motor operated test pump, a water tank & two calibrated pressure gauge. For the respective measuring range and suitable connection material (flanges, blind flanges, vent and drain connections, covers, bolts, gaskets) to comply with the test requirements shall be supplied.

All gauges shall be calibrated not more than 6 months before hydro test. The calibration / test certificate form for relevant pressure gauges shall be attached to test report.



5.2. Test fluid

Chloride content of water used in hydrotest procedure shall be as follow:

- For carbon steels, Up to 40°C, 200 ppm
- For carbon steels, 40°C < T ≤ 65°C, 100 ppm
- For stainless steels, Up to 65°C, 50 ppm

Vessels shall be thoroughly dried after draining to prevent evaporation and concentration of chlorides during storage and shipping.

It is recommended that the metal temperature during hydrostatic test be maintained at least 17 °C above the minimum design metal temperature, but need not exceed 48 °C, to minimize the risk of brittle fracture.

 NISOC	نگهداشت و افزایش تولید میدان نفتی بینک سطح الارض و ابنیه تحت الارض خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک (قرارداد BK-HD-GCS-CO-0015_02)							 AAC																	
	شماره پیمان: 053 - 073 - 9184	Hydrostatic Test Procedure <table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 10%;">پروژه</td> <td style="width: 10%;">بسته کاری</td> <td style="width: 10%;">صادرکننده</td> <td style="width: 10%;">تسهیلات</td> <td style="width: 10%;">رشته</td> <td style="width: 10%;">نوع مدرک</td> <td style="width: 10%;">سریال</td> <td style="width: 10%;">نسخه</td> </tr> <tr> <td>BK</td> <td>GCS</td> <td>AA</td> <td>120</td> <td>QC</td> <td>PR</td> <td>0006</td> <td>V00</td> </tr> </table>							پروژه	بسته کاری	صادرکننده	تسهیلات	رشته	نوع مدرک	سریال	نسخه	BK	GCS	AA	120	QC	PR	0006	V00	شماره صفحه : 6 از 10
پروژه	بسته کاری	صادرکننده	تسهیلات	رشته	نوع مدرک	سریال	نسخه																		
BK	GCS	AA	120	QC	PR	0006	V00																		

5.3. Safety instruction

All flange connections shall be closed and relevant bolts to be tight before pressurizing. Repairs and rework are not allowed on pressurized heat exchangers. If repairs are required the test must be stopped and start again after repair work is completed.

5.4. Preparation for pressure test

Prior to starting the pressure test, the inner and outer surface has to be cleaned from dust, rolling residues, dirt, oils and other foreign material. The pressure gauge must be installed the way that the operator can inspect it during pressurizing.

Each exchanger shall accompany with min. 2 Nos. pressure gauges (i.e. one on the top nozzle and another on the bottom nozzle.)

All gauges shall be calibrated & certificate shall be kept as a part of quality record. Dial indicating pressure gages used in testing shall be graduated over a range of about double the intended maximum test pressure, but in no case shall the range be less than 1 1/2 nor more than 4 times of that pressure. Digital reading pressure gages having a wider range of pressure may be used provided the readings give the same or greater degree of accuracy as obtained with dial pressure gages.

All gages shall be calibrated against a standard deadweight tester or a calibrated master gage. Gages shall be recalibrated at any time that there is reason to believe that they are in error.

5.5. Venting

replaced with a calibrated one

AAC Reply: Noted



During filling and depressurizing, the air cooler has to be properly vented at the highest point.

5.6. Testing process

5.6.1. The air cooler is pressurized slowly and gradually to the half of the design pressure. The holding time for a visual check at this stage is 15 minutes.

5.6.2. The pressure shall be increased to design pressure and a visual check in 15 minutes holding time shall be done. The pressure shall be increased to test pressure and a complete visual check for all connections and weld joints shall be done for determining leakages or deformation. The holding time for this stage is min.1 hour.

After that the pressure shall be decrease to design pressure & hold 15 minutes for this stage for final inspection.

 NISOC	نگهداشت و افزایش تولید میدان نفتی بینک سطح الارض و ابنیه تحت الارض خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک (قرارداد BK-HD-GCS-CO-0015_02)							 AAC		
	شماره پیمان: 053 - 073 - 9184	Hydrostatic Test Procedure							شماره صفحه : 7 از 10	
	پروژه	بسته کاری	صادرکننده	تسهیلات	رشته	نوع مدرک	سریال	نسخه		
	BK	GCS	AA	120	QC	PR	0006	V00		

5.6.3. The vent valve shall be gradually opened. After ensuring this valve is fully opened, the drain valve shall be slowly opened. At this stage care must be taken to avoid any vacuum in air cooler due to waters draining. After the hydro test all pressure gauges shall be checked to show zero value.

5.6.4. Gaskets shall be the same as for the service type, dry or coated with graphite. Use of compounds, glue, lead, is not permitted.

Metallic O-rings gaskets shall be replaced after testing if damaged. All other gaskets shall be replaced with new ones after testing.

Service bolting shall be used for pressure testing. Bolt and nuts shall be thoroughly inspected after testing and replaced whenever damaged. This inspection shall be witnessed by the inspection agency.

AAC Reply: Noted

5.6.5. For protection and preservation of system after hydro test, air cooled heat exchanger must be fully and immediately drained & dry by blowing hot air.

- After hydro test, all exchangers should be thoroughly dried and tilled with Nitrogen.

Third Party Inspector

5.6.6. Nitrogen filling

Internal surface shall be dry with blowing hot air. The absolute absence of water pockets must be ensured by using hygrometer.

Blind Flange




AAC Reply: Noted

All flanges shall be completely blind with BLANK & GASKET.


The purge gas flow rate shall be controlled by the use of a pressure regulator and flow meter or combination thereof.

In order to ensure that all ambient air has been removed from the air-cooled heat exchanger, an oxygen analyzer or other practices shall be used to verify the effectiveness of the purge. The oxygen analyzer shall read below 1 percent oxygen concentration.

Open nitrogen cylinder valve and allow dry nitrogen to flow through the system until air is removed from the system. ~~As follows~~ components shall be used & assembled as shown in following Figure 1.

 <p>NISOC</p>	<p>نگهداشت و افزایش تولید میدان نفتی بینک سطح الارض و ابنیه تحت الارض</p> <p>خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک (قرارداد BK-HD-GCS-CO-0015_02)</p>	 																
<p>شماره پیمان: 053 - 073 - 9184</p>	<p>Hydrostatic Test Procedure</p> <table border="1"> <tr> <td>پروژه</td> <td>بسته کاری</td> <td>صادرکننده</td> <td>تسهیلات</td> <td>رشته</td> <td>نوع مدرک</td> <td>سریال</td> <td>نسخه</td> </tr> <tr> <td>BK</td> <td>GCS</td> <td>AA</td> <td>120</td> <td>QC</td> <td>PR</td> <td>0006</td> <td>V00</td> </tr> </table>	پروژه	بسته کاری	صادرکننده	تسهیلات	رشته	نوع مدرک	سریال	نسخه	BK	GCS	AA	120	QC	PR	0006	V00	<p>شماره صفحه : 8 از 10</p>
پروژه	بسته کاری	صادرکننده	تسهیلات	رشته	نوع مدرک	سریال	نسخه											
BK	GCS	AA	120	QC	PR	0006	V00											

1. FLANGE
2. GASKET
3. BLANK
4. COUPLING 1/2"
5. NIPPLE 1/2 "
6. GAGE,0-2 bar
7. AIR COOLED HEAT EXCHANGER
8. VALVE 1/2"
9. NIPPLE 1/2 "
10. CAP 1/2"



Valve, compound gauge, protective cover & warning tag shall be installed on the nozzle on the air-cooled heat exchanger.

Pressurizing method shall be applied to sweep air out of air-cooled heat exchanger.

Pressurize to 0.7 kg/cm².g (10 psig) with nitrogen

Release to 0.0 kg/cm².g (0.0 psig)

Pressurize to 0.7 kg/cm².g (10 psig) with nitrogen

Reduce the pressure to 0.5 kg/cm².g (7 psig) minimum, 0.7 kg/cm².g (10 psig) maximum.

The tube bundle shall be completely purged & blocked in, test all flanged, gasket & plugged opening for leakage with soap solution confirm zero leakage.




for shipment

AAC Reply: Noted

The pressure of nitrogen gas shall be kept at 0.5 kg/cm².g (.483 bar) minimum, 0.7 kg/cm².g (.689 bar) maximum pressure. Minimum pressure shall be verified, after the unit is loaded onto the ship.

For N₂ detection in outlet a flame shall be used to ensure that N₂ filled completely inside the air-cooled heat exchanger.

Warning tag attached to pressure valve: the following minimum information shall appear on the warning tags attached to the pressure nozzle.

 <p>NISOC</p>	<p>نگهداشت و افزایش تولید میدان نفتی بینک سطح الارض و ابنیه تحت الارض</p> <p>خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک (قرارداد BK-HD-GCS-CO-0015_02)</p>	 																
<p>شماره پیمان: 053 - 073 - 9184</p>	<p>Hydrostatic Test Procedure</p> <table border="1"> <tr> <td>پروژه</td> <td>بسته کاری</td> <td>صادر کننده</td> <td>تسهیلات</td> <td>رشته</td> <td>نوع مدرک</td> <td>سریال</td> <td>نسخه</td> </tr> <tr> <td>BK</td> <td>GCS</td> <td>AA</td> <td>120</td> <td>QC</td> <td>PR</td> <td>0006</td> <td>V00</td> </tr> </table>	پروژه	بسته کاری	صادر کننده	تسهیلات	رشته	نوع مدرک	سریال	نسخه	BK	GCS	AA	120	QC	PR	0006	V00	<p>شماره صفحه: 9 از 10</p>
پروژه	بسته کاری	صادر کننده	تسهیلات	رشته	نوع مدرک	سریال	نسخه											
BK	GCS	AA	120	QC	PR	0006	V00											


WARNING

The equipment is under low pressure nitrogen blanket. Do not open equipment until pressure has been reduced to atmospheric & verified.


Note: The valve & pressure gauge for nitrogen purging shall be as below.

Valve: 1/2" (oil free type) NPT with cap

pressure gauge: 1/2" x75 with the range of 0~2 kg/cm².G (Oil free type)



5.6.7. Pressure test diagram





 شماره پیمان: 053 - 073 - 9184	نگهداشت و افزایش تولید میدان نفتی بینک سطح الارض و ابنیه تحت الارض خرید پکیج کولرهای هوایی ایستگاه تقویت فشار گاز بینک (قرارداد BK-HD-GCS-CO-0015_02)							 AAC
	Hydrostatic Test Procedure							
	پروژه	بسته کاری	صادرکننده	تسهیلات	رشته	نوع مدرک	سریال	نسخه
	BK	GCS	AA	120	QC	PR	0006	V00

Table 1: Design and test pressure for air cooler

Item No.	Design Press. (BAR G)	Test Press. (BAR G)
AE-2101 (A/B/C)	22	28.60
AE-2102 (A/B/C)	62	78.00

AAC Reply: Noted

5.7. Acceptance Criteria

During the holding time, the test pressure shall not fall below the required value. A deformation of the pressure retaining parts (permanent & transient deformation) is not allowed. If leakages are found at the weld joints, repairs shall be performed only according to an approved repair procedure. If any pressure drops detected, it must be depressurized & leakage shall be found & rectified under client witness.

6. Documentation

After satisfactory performance of pressure test, the hydrostatic test report shall be issued and signed by AAC, TPI.

7. Attachments

Refer to next page for Hydrostatic Test Report.

Not found

AAC Reply: Noted